GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

Animal Husbandry, Dairy Development & Fisheries Department - Revised administrative sanction for an amount of Rs.1111.21 lakhs, as against sanctioned amount of Rs.800.00 Lakhs for completion of all sanctioned components for establishment of Animal Husbandry Polytechnic College at Kommemarry in Peapully Village of Dhone Constituency in Kurnool District – Accorded – Orders – Issued.

ANIMAL HUSBANDRY, DAIRY DEVELOPMENT & FISHERIES (AH.III) DEPARTMENT

G.**O.MS.No.23** **Dated:30.05.2023**

Read the following:

1. G.O.Ms.No.18, AHDD&F (AH.II) Dept., dated: 24.03.2020.
2. From the Managing Director, APEWIDC, Vijayawada, Lr.Rc.No: /MD/APEWIDC / VJA/Animal Husbandry polytechnic / Peapully / Kurnool /2022, dated: 19.01.2023, dated 04.04.2023 and dated 21.04.2023.

*****

ORDER:-

In the reference 1st read above, Government have issued orders for establishment of Animal Husbandry Polytechnic College, Kommemarry in Peapully Village of Dhone Constituency, Kurnool District in Government sector from the Academic Year 2020-2021 with an intake of 30 students per annum and accorded administrative sanction for an amount of Rs.800.00 lakhs for the works towards Buildings and irrigation facilities for establishment of said polytechnic college.

2. In the reference 2nd read above, the Managing Director, Andhra Pradesh Education & Welfare Infrastructure Development Corporation, Vijayawada has submitted that, as per the orders issued in G.O.Ms.No.18, agreement was concluded for the above work with excess tender percentage @ 4.38% and fixed for completion of time for 12 months from date of agreement and the work is grounded. The Superintending Engineer, Andhra Pradesh Educational and Welfare Infrastructure Development Corporation (APEWIDC), Kadapa, has stated that, during the course of the earth work excavation in foundation, hard rock met with Controlled Blasting. Further, there is very high variation of levels of basement fixed and Topography levels of site allotted by the user department. Due to the Rocky state is affecting on the project cost is increased up to Rs.1111.21 Lakhs as against sanctioned amount of Rs.800.00 Lakhs is excess of Rs.311.21 Lakhs. According to the execution of work and site conditions the Executive Engineer, Kurnool and the Superintending Engineer, Kadapa has submitted the revised estimate for Rs.1111.21 Lakhs, technically approved by the Chief Engineer, APEWIDC, Vijayawada. The above revised estimates are due to the following reasons:-

1. The site for the above work was allotted in Hillock and due to rock controlled blasting is needed. Hence the project cost is increased.
2. The G.S.T increased from 12% to 18% as per orders of the Government. Hence, there is increase in GST @ 6% of project cost.

(P.T.O)

3. Cost increased due to the Excess Tender percentage @ 4.38%.
4. Due to the natural sloppy topography of the area resulting in variation of basement levels due to site situated on undulated hillock. This is affecting the project cost.

3. The Managing Director, Andhra Pradesh Educational and Welfare Infrastructure Development Corporation has therefore requested the Government to accord rrevised Administrative sanction for Rs.1111.21 Lakhs as against the original sanction for Rs.800.00 lakhs "Establishment of Animal Husbandry Polytechnic College at Kommemarry in Peapully Village of Dhone Constituency, Kurnool District.

4. Government after careful examination of the matter, hereby consider and accord revised administrative sanction for an amount of Rs. 1111.21 lakhs, as against sanctioned amount of Rs.800.00 Lakhs for completion of all sanctioned components for Establishment of Animal Husbandry Polytechnic College, Kommemarry in Peapully Village of Dhone Constituency, Kurnool District .

5. The above revised administrative sanction order is subject to the conforming to the relevant provisions of APPWD-Code and APSS.

6. The Registrar, Sri Venkateswara Veterinary University, Tirupati / the Managing Director, Andhra Pradesh Educational and Welfare Infrastructure Development Corporation, Vijayawada shall take further necessary action, accordingly.

7. This order issues with the concurrence of Finance (FMU-WORKS) Department, vide their U.O.No. 1016629 FIN01-FMU0ASD(AHDF)/32/2019-FMU-AC-CS-AH, dated 19.05.2023.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GOPAL KRISHNA DWIVEDI
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To
The Registrar, Sri Venkateswara Veterinary University, Tirupati.
The Comptroller, Sri Venkateswara Veterinary University, Tirupati
The Managing Director, APEWIDC,Vijayawada.
Copy to
The Director of Animal Husbandry, A.P., Vijayawada
The Accountant General, A.P., Tadepalli, Guntur District.
OSD to the Hon'ble Minister (AHDD&F)
P.S.to Special Chief Secretary to Govt.,(FAC)
AHDD&F Department
The Finance (FMU-WORKS) Department.
SC/SF.

//FORWARDED::BY:: ORDER//

SECTION OFFICER